


LOVE CREEK ELEMENTARY SCHOOL SEDIMENT AND STORMWATER MANAGEMENT PLANS

REHOBOTH BAY WATERSHED
LEWES REHOBOTH HUNDRED, SUSSEX COUNTY

TAX MAP ID: 3-34-12.00-45.01

DBF # 0774A019

NOVEMBER 18, 2015



SITE DATA

TOTAL SITE AREA: 25.26 Ac.±
TAX MAP: Sussex County Tax District 3-34, Map 12, Parcel: 45.01
DNREC SWM PROGRAM NUMBER: 2015-033
PLUS NUMBER: 2013-07-09

ZONING INFORMATION
Present Zoning: Agricultural Residential (AR1)
Present Use: Agriculture
Proposed Use: Proposed School

SETBACK REQUIREMENTS
Front: 40'
Rear: 15'
Side: 20'

BUILDING HEIGHT: 42'±

BUILDING AREA: 95,620 Sq. Ft.
Elementary School: 94,720 Sq. Ft.
1st Floor: 71,562 Sq. Ft.
2nd Floor: 19,849 Sq. Ft.
Maintenance Building: 900 Sq. Ft.

PARKING:
Administration: 18
Classrooms: 52
Accessible Parking: 8
Assembly Space: 89
Total parking spaces required: 167
Total parking spaces provided: 177
Bus parking provided: 14

Water Provider: Tidewater Utilities
Sewer Provider: Sussex County
Sewer District: West Rehoboth Sanitary Sewer District
Sussex County Agreement Number: 1043
Posted speed limit: 50mph
State Strategies: Level II
Vertical Datum: NAVD 88
Horizontal Datum: DELAWARE STATE PLANE, NAD 83

AMENITIES
Athletic Fields, Multi-Use Trail, Parking Areas, Open Spaces / Storm Water management Areas.

FLOOD ZONE
This site is not impacted by the 100 year flood zone per FEMA map numbers 1005C00332K, 1005C00333K, and 1005C00334K, effective date March 16, 2015.

FIRE PROTECTION
Building will be protected by automatic sprinklers and equipped with a lock box system for fire department accessibility.

All fire lanes, fire hydrants, exits, and standpipe will be marked in accordance with state fire prevention regulations.

WETLANDS
Environmental Resources, Inc. (ERI) completed a wetland walk-through of this agricultural field, on the west side of John J. Williams Highway (SR 24) south of Mullberry Knoll Road in Sussex County, Delaware, on May 29, 2015. Background information for this portion of parcel 3-34-12.00-45.01 of about 25 acres indicated that wetlands were unlikely on this site. ERI inspected this site for the presence of jurisdictional waters, including non-tidal wetlands, according to the Corps of Engineers Wetlands Delineation Manual (1987), the Atlantic and Gulf Coastal Plain Supplement (2010), associated guidance in effect at that time and best professional judgment. Onsite soil observations found well drained soil conditions throughout this active farm field similar to USDA mapping in the vicinity. Well drained soils are not an indicator of wetlands. As a result of this visit, ERI did not identify any Corps jurisdictional waters or wetlands on this parcel. As of this date no jurisdictional determination verification has been requested from Corps of Engineers.

Parking spaces reserved for use by the handicapped and related accessible routes shall be constructed in accordance ADA Standards for Accessible Design (latest addition).

All facilities shall meet Sussex County Engineering Department's Standard and Specifications.

OWNER
J.G. TOWNSEND, JR. & CO.
P.O. BOX 430
GEORGETOWN, DE 19947

ENGINEER/SURVEYOR
DAVIS, BOWEN, & FRIEDEL, INC.
23 NORTH WALNUT STREET
MILFORD, DELAWARE 19963
(302)-424-1441


EQUITABLE OWNER
CAPE HENLOPEN SCHOOL DISTRICT
BRIAN BASSETT
DIRECTOR OF ADMIN. SERVICES
1270 KINGS HIGHWAY
LEWES, DE 19958
302-645-6686

AGENCY CONTACT INFORMATION
DNREC SEDIMENT & STORMWATER PROGRAM
MICHAEL FALKOWSKI
89 KINGS HIGHWAY
DOVER, DE 19901
302-739-9921


OWNER'S CERTIFICATION

"I, THE UNDERSIGNED, CERTIFY THAT ALL LAND CLEARING, CONSTRUCTION AND DEVELOPMENT SHALL BE DONE PURSUANT TO THE APPROVED PLAN AND THAT RESPONSIBLE PERSONNEL (I.E., BLUE CARD HOLDER) INVOLVED IN THE LAND DISTURBANCE WILL HAVE A CERTIFICATION OF TRAINING PRIOR TO INITIATION OF THE PROJECT, AT A DNREC SPONSORED OR APPROVED TRAINING COURSE FOR THE CONTROL OF EROSION AND SEDIMENT DURING CONSTRUCTION. IN ADDITION, I GRANT THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY THE RIGHT TO CONDUCT ON-SITE REVIEWS, AND I UNDERSTAND MY RESPONSIBILITIES UNDER THE NPDES CONSTRUCTION GENERAL PERMIT, AS REFERENCED ON THIS COVERSHEET."

DATE: _____
BRIAN BASSETT
DIRECTOR OF ADMINISTRATIVE SERVICES,
CAPE HENLOPEN SCHOOL DISTRICT.



- IP1 INLET PROTECTION TYPE-1
- IP2 INLET PROTECTION TYPE-2
- CIP CULVERT INLET PROTECTION
- SCE STABILIZED CONSTRUCTION ENTRANCE
- SCD STONE CHECK DAM
- GWS CONCRETE WASHOUT STATION
- SST STONE OUTLET SEDIMENT TRAP
- RST RIPRAP OUTLET SEDIMENT TRAP
- ROP-2 RIPRAP OUTLET PROTECTION TYPE-2
- SM-S STABILIZATION MATTING - SLOPE
- SM-C STABILIZATION MATTING - CHANNEL
- PP-1 PUMPING PITS
- GB GEOTEXTILE DEWATERING BAGS



SCALE: 1" = 300'


SHEET INDEX

SHEET NUMBER	SHEET TITLE
C-002	COVERSHEET AND GENERAL NOTES
C-110	CONSTRUCTION SITE SWM PHASING PLAN
C-111	PRE CONSTRUCTION SWM PLAN
C-112	OVERALL CONSTRUCTION SITE SWM PLAN
C-113 TO C-114	CONSTRUCTION SITE SWM PLANS
C-115	POST CONSTRUCTION SWM PLAN
C-171 TO C-172	LANDSCAPE PLANS
C-211	STORMWATER PROFILES
C-411 TO C-413	STORMWATER FACILITY DETAILS
C-511 TO C-514	SEDIMENT & STORMWATER DETAILS
C-611	STORMWATER SCHEDULES

ENGINEER'S STATEMENT

I, W. ZACHARY CROUCH, P.E., HEREBY STATE THAT I AM A REGISTERED ENGINEER IN THE STATE OF DELAWARE, THAT THE INFORMATION SHOWN HEREON HAS BEEN PREPARED UNDER MY SUPERVISION AND TO MY BEST KNOWLEDGE AND BELIEF REPRESENTS GOOD ENGINEERING PRACTICES AS REQUIRED BY STATE AND LOCAL REGULATIONS AND ORDINANCES.

DAVIS, BOWEN & FRIEDEL, INC.
MILFORD, DELAWARE (302) 424-1441
BY W. ZACHARY CROUCH, P.E.



EROSION AND SEDIMENT CONTROL NOTES

- The DNREC Sediment and Stormwater Program must be notified in writing five (5) days prior to commencing with construction. Failure to do so constitutes a violation of the approved Sediment and Stormwater Management Plan.
- Review and approval of the Sediment and Stormwater Management Plan shall not relieve the contractor from his or her responsibilities for compliance with the requirements of the Delaware Sediment and Stormwater Regulations, nor shall it relieve the contractor from errors or omissions in the approved plan.
- If the approved plan needs to be modified, additional sediment and stormwater control measures may be required as deemed necessary by DNREC or the Delegated Agency.
- Following soil disturbance or redistribution, permanent or temporary stabilization shall be completed for all perimeter sediment controls, soil stockpiles, and all other disturbed or graded areas on the project site within 14 calendar days unless more restrictive Federal requirements apply.
- All erosion and sediment control practices shall comply with the Delaware Erosion and Sediment Control Handbook, latest edition.
- At any time a dewatering operation is used, it shall be previously approved by the Agency Construction Site Reviewer for a non-erosive point of discharge, and a dewatering permit shall be approved by the DNREC Well Permitting Branch.
- Approved plans remain valid for 3 years from the date of approval.
- Post construction verification documents are to be submitted to the DNREC Sediment and Stormwater Program within 60-days of stormwater management facility completion.
- Approval of a Sediment and Stormwater Management Plan does not grant or imply a right to discharge stormwater runoff. The owner/developer is responsible for acquiring any and all agreements, easements, etc., necessary to comply with State drainage and other applicable laws.
- The Notice of Intent for Storm Water Discharges Associated with Construction Activity under a NPDES General Permit for this project is #4960. At any time the ownership for this project changes, a Transfer of Authorization or a Co-Permittee Application must be submitted to DNREC. The permittee of record shall not be relieved of their responsibilities until a Notice of Termination has been processed by DNREC.
- The owner shall be familiar with and comply with all aspects of the NPDES Construction General Permit associated with the project, including, but not limited to, performing weekly site inspections during construction and after rain events, and maintaining written logs of these inspections.
- Before any earthwork or excavation takes place, the contractor shall call Miss Utility at 811 or 1.800.282.8555 at least 48 hours prior to construction, to have all existing utilities marked onsite.
- The contractor shall at all times protect against sediment or debris laden runoff or wind from leaving the site. Perimeter controls shall be checked daily and adjusted and/or repaired to fully contain and control sediment from leaving the site. Accumulated sediment shall be removed when it has reached half of the effective capacity of the control. In addition, the contractor may need to adjust or alter measures in times of adverse weather conditions, or as directed by the Agency Construction Site Reviewer.
- Best available technology (BAT) shall be employed to manage turbid discharges in accordance with requirements of 7. Del C. Ch 60, Regulations Governing the Control of Water Pollution, Section 9.1.02, known as Special Conditions for Stormwater Discharges Associated with Construction Activities, and Department policies, procedures, and guidance.
- Documentation of soil testing and materials used for temporary or permanent stabilization including but not limited to soil test results, seed tags, soil amendment tags, etc. shall be provided to the Department or Delegated Agency to verify that the permanent or temporary stabilization has been completed in accordance with the approved plan. The Department or Delegated Agency may require additional soil testing and reapplication of permanent or temporary stabilization in accordance with specifications provided in the Delaware Erosion and Sediment Control Handbook, or alternative measures that provide functional equivalency.
- It shall be the sole responsibility of the contractor to maintain and repair all erosion, sediment control and stormwater management practices during utility installation and site construction.
- It shall be the sole responsibility of the owner to maintain and repair all erosion, sediment control and stormwater management practices after completion and approval of all stormwater management practices.
- Unless otherwise specified, temporary vegetative stabilization shall use seed mix no. 5 and permanent vegetative stabilization shall use seed mix no. 7.
- Temporary vegetative cover, mulching and/or sprinkling with water shall be the methods used as necessary to control dust.
- Stabilization matting shall be North American Green SC150BN or DNREC type SSM-III.
- All Riprap shall be underlain with Mirafix 600X Geotextile or DNREC type GS-1.
- There is an estimated 5,000 CY. of spoil material. Excess material shall be removed from the site and disposed of in a DNREC approved manner.

DISTURBED AREA: 25.4 ACRES DNREC APPROVAL BOX

PRE CONSTRUCTION EROSION AND SEDIMENT CONTROL NOTES

1. SEDIMENT BASINS AREAS ARE FUTURE INFILTRATION AREAS AND SHALL BE SURROUNDED WITH ORANGE SAFETY FENCE.
2. NO HEAVY CONSTRUCTION EQUIPMENT SHALL TRAVERSE THE FUTURE INFILTRATION AREA.
3. SEDIMENT BASINS SHALL BE EXCAVATED FROM THE PERIMETER OF THE BASIN SO THAT EQUIPMENT DOES NOT TRAVERSE THE BASIN AREA.
4. SEDIMENT BASINS SHALL NOT BE EXCAVATED BELOW THE BOTTOM ELEVATIONS NOTED IN THE SCHEDULE ON THIS SHEET.

DAVIS, BOWEN & FRIEDEL, INC.
ENGINEERS & SURVEYORS
SALESBURY, MARYLAND (410) 543-9091
MILFORD, DELAWARE (302) 424-1441




PRE CONSTRUCTION SWM PLAN

**LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE**

REVISED
10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
10/05/15 DELDOT COMMENTS
10/08/15 WATER EASEMENT
10/13/15 DNREC COMMENTS
10/23/15 RT. 24 TRANSITION FOR 45 MPH
10/29/15 SUSSEX CO. ENG. & SWM COMMENTS
11/20/15 DELDOT COMMENTS
01/29/16 SEQ. OF CONST. SCE, STOCKPILES

Date: **November 20, 2015**
Scale: **1" = 100'**
Drawn By: **TPS/RAK/JEB**
Proj. No.: **0774A019**
Drawn No.:

C-111



NAD 83
DELAWARE STATE PLANE COORDINATE SYSTEM

VEGETATED CHANNEL DATA

CHANNEL	DISCHARGE (Qd)	TOP WIDTH (TW)	DEPTH (D)	BOTTOM WIDTH (B)	SIDE SLOPE (Z)	CHANNEL SLOPE (S)	WIDTH OF STABILIZATION MAT (W)	TYPE OF STABILIZATION MATTING
B1A-a	4.90	8.0'	1.0'	2.0'	3:1	0.5%	8.0'	*SSM-III
B1A-b	10.88	8.6'	1.2'	2.0'	3:1	0.5%	8.6'	*SSM-III
C1C-a	13.17	8.6'	1.2'	2.0'	3:1	0.5%	8.6'	*SSM-III
C1C-b	18.13	14.0'	1.25'	4.0'	4:1	0.3%	14.0'	*SSM-III

*NA GREEN SC150BN OR APPROVED EQUIVALENT

SEDIMENT TRAP DATA

TRAP	Drainage Area	Required Storage	Top of Basin El.	Bottom of Basin El.	Storage Provided El.
B1A	12.95 ac.	46,609 cf	24.50	21.00	23.25
C1C	23.30 ac.	83,880 cf	25.00	22.00	23.92


SEE FIG. 5 OF THE SSM REPORT FOR SEDIMENT TRAP DRAINAGE AREAS

STONE CHECK DAM DATA

SLOPE	0.3%-0.5%
SPACING	80'
LENGTH OF WEIR (L)	4'
HEIGHT OF STONE (Y)	18"

LEGEND

- LOD ——— LIMIT OF DISTURBANCE
- [SCE] STABILIZED CONSTRUCTION ENTRANCE
- SF ——— SILT FENCE
- dS ——— dS ——— SOIL STOCKPILE
- VC-T ——— VC-T ——— VEGETATED CHANNEL DIVERSION
- [SCD] STONE CHECK DAM
- SAP ——— SENSITIVE AREA PROTECTION
- LOD/SF ——— LIMIT OF DISTURBANCE AND SILT FENCE
- — — — — PHASE LINES
- ▲ ——— DRAINAGE AREA LINES



LEGEND

- PHASE 1 PHASE LINE
- PHASE 2
- SF SILT FENCE
- LOD LIMIT OF DISTURBANCE
- DRAINAGE INLET, STORM DRAIN, FLOW ARROW, MANHOLE, FLARED END SECTION
- DI P MH P FE C STORM IDENTIFICATION LABELS
- 4 ROOF DRAINS, SIZE LABEL (INCHES)
- IP1 IP2 DRAINAGE INLET PROTECTION TYPE-1 AND TYPE-2
- ROP-2 RIP-RAP OUTLET PROTECTION TYPE-2
- RSB RIP-RAP STILLING BASIN
- PP-1 PUMPING PIT - TYPE 1
- GB GEOTEXTILE DEWATERING BAG
- CIP CULVERT INLET PROTECTION
- SCD STONE CHECK DAM
- RRC RIPRAP CHUTE
- CW CONCRETE WASHOUT STATION
- SST STORM SEDIMENT TRAP
- SM-S SM-C STABILIZATION MATTING, SLOPE & CHANNEL
- SCE STABILIZED CONSTRUCTION ENTRANCE
- dS SP TEMPORARY STOCKPILE AREA

E. W. DORMAN
FAMILY
334-12.00-17.00

MATCH SHEET C-114

ROP-2 DATA TABLE

LABEL	PIPE SIZE (Do)	APRON LENGTH (La)	APRON WIDTH (W)	BOTTOM WIDTH (b)	RIPRAP DEPTH (d)	RIPRAP SIZE (R No.)	RIPRAP THICKNESS (T)
FE-20	15"	20'	12'	6'	12"	R-4 (6")	18"
FE-50	15"	20'	12'	6'	12"	R-4 (6")	18"
FE-70	24"	20'	12'	6'	12"	R-4 (6")	18"
FE-80	24"	20'	12'	6'	12"	R-4 (6")	18"

RIPRAP STILLING BASIN DATA TABLE



LABEL	PIPE SIZE (Wo)	DEPTH OF BASIN FROM INVERT (hs)	POOL LENGTH	APRON LENGTH	RIPRAP SIZE (R No.)	RIPRAP THICKNESS (T)
FE-40	15"	2.0'	36'	10'	R-4 (6")	18"
FE-50	15"	1.5'	15'	5'	R-4 (6")	18"
FE-60	15"	1.5'	15'	7.5'	R-4 (6")	18"

SEDIMENT TRAP DATA

TRAP	Drainage Area	Required Storage	Provided Storage	L	W	D	H	a	b
B1A	12.947 ac.	46,609 cf	52,760 cf	287'	89'	4'	5'	2'	16'
C1C	23.300 ac.	83,880 cf	87,989 cf	550'	89'	4'	5'	2'	18'

RIPRAP CHUTE DATA TABLE

DESIGN DISCHARGE (Q)	BOTTOM WIDTH (b)	SIDE SLOPE (Z)	DEPTH (d)	RIPRAP SIZE (d50)	RIPRAP THICKNESS (T)	SLOPE (s)
11 CFS	4'	4:1	1.0'	12"	29"	4:1




DAVIS, BOWEN & FRIEDEL, INC.
ENGINEERS & SURVEYORS

CONSTRUCTION SITE SWM PLANS

**LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE**

REVISED
10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
10/05/15 DELDOT COMMENTS
10/08/15 WATER EASEMENT
10/13/15 DNREC COMMENTS
10/23/15 RT. 24 TRANSITION FOR 45 MPH
10/29/15 SUSSEX CO. ENG. & SWM COMMENTS
11/20/15 DELDOT COMMENTS
01/29/16 SEQ. OF CONST. SCE, STOCKPILES

Date: **November 20, 2015**
Scale: **1" = 50'**
Drawn By: **TPS/RAK/JEB**
Proj. No.: **0774A019**
Sheet No.: **C-113**



LEGEND

- PHASE 1 [Symbol] PHASE LINE
- PHASE 2 [Symbol] PHASE LINE
- SF [Symbol] SILT FENCE
- LOD [Symbol] LIMIT OF DISTURBANCE
- [Symbol] DRAINAGE INLET, STORM DRAIN, FLOW ARROW, MANHOLE, FLARED END SECTION
- [Symbol] STORM IDENTIFICATION LABELS
- [Symbol] ROOF DRAINS, SIZE LABEL (INCHES)
- IP1 [Symbol] IP2 DRAINAGE INLET PROTECTION TYPE-1 AND TYPE-2
- ROP-2 [Symbol] RIP-RAP OUTLET PROTECTION TYPE-2
- PP-1 [Symbol] PUMPING PIT - TYPE 1
- GB [Symbol] GEOTEXTILE DEWATERING BAG
- CIP [Symbol] CULVERT INLET PROTECTION
- SCD [Symbol] STONE CHECK DAM
- CW [Symbol] CONCRETE WASHOUT STATION
- RST [Symbol] RIPRAP SEDIMENT TRAP
- SM-S [Symbol] SM-C STABILIZATION MATTING, SLOPE & CHANNEL
- SCE [Symbol] STABILIZED CONSTRUCTION ENTRANCE
- dS [Symbol] SP TEMPORARY STOCKPILE AREA

RIPRAP OUTLET SEDIMENT TRAP DATA

TRAP	Drainage Area	Required Storage	Provided Storage	L	W	D	H	a	b
B1B	6.465 ac.	23,274 cf	26,316 cf	132'	74'	3'	4'	1.5'	16'

SEDIMENT TRAP B1B SEQUENCE OF CONSTRUCTION
 (SEE COMPLETE SEQUENCE ON SHEET C-112)
 7.1. NOTIFY THE PERSON RESPONSIBLE FOR STORMWATER SYSTEM CONSTRUCTION REVIEW AT LEAST THREE (3) DAYS PRIOR TO THE START OF THE STORMWATER SYSTEM CONSTRUCTION; STORMWATER FACILITIES MUST BE REVIEWED THROUGHOUT THEIR CONSTRUCTION.
 7.2. CLEAR AND GRUB TRAP AREA.
 7.3. EXCAVATE TRAP.
 7.4. STOCKPILE EXCAVATED MATERIAL IN DESIGNATED STOCKPILE AREAS AND SURROUND WITH SILT FENCE.
 7.5. INSTALL RIPRAP CHUTES AT SEDIMENT TRAP INLET LOCATIONS.
 7.6. STABILIZE TRAP IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL NOTES.

DAVIS, BOWEN & FRIEDEL, INC.
 ENGINEERS & SURVEYORS
 SALISBURY, MARYLAND (410) 543-9091
 MILFORD, DELAWARE (302) 424-1441

LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
 SUSSEX COUNTY, DELAWARE

REVISIONS:
 10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
 10/05/15 DELDOT COMMENTS
 10/08/15 WATER EASEMENT
 10/13/15 DNREC COMMENTS
 10/23/15 RT, 24 TRANSITION FOR 45 MPH
 10/29/15 SUSSEX CO. ENG. & SWM COMMENTS
 11/20/15 DELDOT COMMENTS
 01/29/16 SEQ. OF CONST. SCE, STOCKPILES


Date: November 20, 2015
 Scale: 1" = 50'
 Drawn By: TPS/RAK/JEB
 Proj. No.: 0774A019
 Draw No.:

C-114

MATCH SHEET C-113

LEGEND

-  DRAINAGE INLET, STORM DRAIN, FLOW ARROW, MANHOLE, FLARED END SECTION
-  STORM IDENTIFICATION LABELS
-  MAINTENANCE SET ASIDE AREA



NAD 83
 DELAWARE STATE PLANE COORDINATE SYSTEM

GENERAL OPERATION AND MAINTENANCE NOTES

1. THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY RESERVES THE RIGHT TO ENTER PRIVATE PROPERTY FOR PURPOSES OF PERIODIC SITE REVIEWS.
2. THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE NOTIFIED WITHIN 30 BUSINESS DAYS IF THE PROPERTY OWNERSHIP IS TRANSFERRED TO A NEW PERSON OR ENTITY.
3. THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY MAY SEEK ENFORCEMENT ACTION AGAINST ANY OWNER DEEMED NEGLIGENT IN FULFILLING THE OPERATION AND MAINTENANCE REQUIREMENTS OF THE DELAWARE SEDIMENT AND STORMWATER REGULATIONS.
4. THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE CONTACTED IF A CONCERN ARISES REGARDING A STORMWATER MANAGEMENT FACILITY, BEFORE ANY NON-ROUTINE MAINTENANCE, OR IF MODIFICATIONS TO THE FACILITY ARE DESIRED.
5. ANY DESIGN MODIFICATIONS MADE TO THE STORMWATER SYSTEM SHALL REQUIRE THE CREATION OF A NEW POST CONSTRUCTION STORMWATER MANAGEMENT PLAN AND/OR OPERATIONS AND MAINTENANCE PLAN, WITH APPROVAL OF THE PLAN(S) BY THE DNREC SEDIMENT AND STORMWATER PROGRAM.
6. FOR ALL STORMWATER EASEMENT AREAS (I.E., ACCESS, MAINTENANCE, OR OFFSITE) AND THE MINIMUM 10-FOOT WIDE ACCESSWAYS TO ALL STORMWATER FACILITIES AND THEIR STRUCTURAL COMPONENTS, REGULAR MOWING SHALL BE PERFORMED TO KEEP THE GRASS 6" OR LESS; NO TREES OR SHRUBS SHALL BE PLANTED, AND ANY FOUND GROWING SHALL BE REMOVED; AND NO PERMANENT STRUCTURES, SUCH AS FENCES OR SHEDS, SHALL BE LOCATED WITHIN THE EASEMENT OR ACCESSWAY.
7. TREES SHALL NOT BE PLANTED, AND SHALL BE REMOVED IF FOUND GROWING, ON AND WITHIN 15 FEET OF ALL POND EMBANKMENTS, ON POND SLOPES OR SAFETY BENCHES, AND WITHIN 10 FEET OF STRUCTURAL COMPONENTS, SUCH AS PIPE INLETS.
8. WHEN THE FACILITY IS EXCAVATED TO REMOVE ACCUMULATED SEDIMENT, THE DISPOSAL AREA SHALL BE PERMANENTLY STABILIZED SO THAT IT DOES NOT RECREATE AN EROSION PROBLEM. ANY MATERIAL TAKEN OFF-SITE SHALL STILL BE UTILIZED OR DISPOSED OF IN AN APPROVED DNREC MANNER.
9. BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ONSITE.
10. BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ONSITE.

DAVIS, BOWEN & FRIEDEL, INC.
 ENGINEERS & SURVEYORS

 SALESBURY, MARYLAND (410) 543-9091
 MILFORD, DELAWARE (302) 424-1141

LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
 SUSSEX COUNTY, DELAWARE

REVISIONS:
 08/14/15 FIRE MARSHAL & SSM SUBMITTAL
 09/01/15 FIRE MARSHAL COMMENTS
 10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
 10/05/15 DELDOT COMMENTS
 10/08/15 WATER EASEMENT
 10/13/15 DNREC COMMENTS
 10/23/15 RT. 24 TRANSITION FOR 45 MPH
 10/29/15 SUSSEX CO. ENG. & SWM COMMENTS

Date: **November 18, 2015**
 Scale: **1" = 100'**
 Drawn By: **TPS/RAK/JEB**
 Proj. No.: **0774A019**
 Draw No.:

C-115

POST CONSTRUCTION SWM PLAN

c:\pwworking\dw\dmw4515\C-115 CIVIL SSM POST CONST.dwg, 11/17/2015 10:25:48 AM, bwwj

GENERAL OPERATION AND MAINTENANCE NOTES

1. THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY RESERVES THE RIGHT TO ENTER PRIVATE PROPERTY FOR PURPOSES OF PERIODIC SITE REVIEWS.
2. THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE NOTIFIED WITHIN 30 BUSINESS DAYS IF THE PROPERTY OWNER TRANSFERS TO A NEW PERSON OR ENTITY.
3. THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY MAY SEEK ENFORCEMENT ACTION AGAINST ANY OWNER DEEMED NEGLIGENT IN FULFILLING THE OPERATION AND MAINTENANCE REQUIREMENTS OF THE DELAWARE SEDIMENT AND STORMWATER REGULATIONS.
4. THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE CONTACTED IF A CONCERN ARISES REGARDING A STORMWATER MANAGEMENT FACILITY, BEFORE ANY NON-ROUTINE MAINTENANCE, OR IF MODIFICATIONS TO THE FACILITY ARE DESIRED.
5. ANY DESIGN MODIFICATIONS MADE TO THE STORMWATER SYSTEM SHALL REQUIRE THE CREATION OF A NEW POST CONSTRUCTION STORMWATER MANAGEMENT PLAN AND/OR OPERATIONS AND MAINTENANCE PLAN, WITH APPROVAL OF THE PLAN(S) BY THE DNREC SEDIMENT AND STORMWATER PROGRAM.
6. FOR ALL STORMWATER EASEMENT AREAS (I.E., ACCESS, MAINTENANCE, OR OFFSITE) AND THE MINIMUM 10-FOOT WIDE ACCESSWAYS TO ALL STORMWATER FACILITIES AND THEIR STRUCTURAL COMPONENTS, REGULAR MOWING SHALL BE PERFORMED TO KEEP THE GRASS 6" OR LESS; NO TREES OR SHRUBS SHALL BE PLANTED, AND ANY FOUND GROWING SHALL BE REMOVED; AND NO PERMANENT STRUCTURES, SUCH AS FENCES OR SHEDS, SHALL BE LOCATED WITHIN THE EASEMENT OR ACCESSWAY.
7. TREES SHALL NOT BE PLANTED, AND SHALL BE REMOVED IF FOUND GROWING, ON AND WITHIN 15 FEET OF ALL POND EMBANKMENTS, ON POND SLOPES OR SAFETY BENCHES, AND WITHIN 10 FEET OF STRUCTURAL COMPONENTS, SUCH AS PIPE INLETS.
8. WHEN THE FACILITY IS EXCAVATED TO REMOVE ACCUMULATED SEDIMENT, THE DISPOSAL AREA SHALL BE PERMANENTLY STABILIZED SO THAT IT DOES NOT RECREATE AN EROSION STREAM. ANY MATERIAL TAKEN OFF-SITE SHALL STILL BE UTILIZED OR DISPOSED OF IN AN APPROVED DNREC MANNER.
9. BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ONSITE.
10. BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ONSITE.




INFILTRATION BASIN OPERATION & MAINTENANCE NOTES

- Function: These stormwater facilities are designed to infiltrate stormwater and should not hold water for more than 48 hours.
- Inspection: Self inspect semi-annually (Spring and Fall) and after storm events of 2 inches or more.
- Trash and Debris: Remove trash and debris on a regular basis. It is especially important to remove debris from all inlets and outfall structures.
- Stilling Basins: Remove sediment from stilling basins when sediment accumulation levels reach 50% of the stilling basin capacity. Sediment shall be removed from the site and disposed of in a DNREC approved manner.
- Soil: Soils on side slopes of pond should be tested annually to ensure proper pH and fertility including: organic matter, magnesium (Mg), phosphorus (P2O5), nitrogen (N), Potassium (K2O), and soluble salts. If required, fertilizers should only be applied in the fall.
- Erosion: If bare soil exists on pond side slopes or embankment, reseed and/or replant as required based upon inspection findings. Stabilize applicable eroded areas with reinforcing erosion control products (RECP) or turf reinforcing mats (TRM), as required. If RECP is applied, it is recommended to use truly biodegradable products to aid in mowing maintenance and deter wildlife entanglement. These products can be recognized as having "BN" for bionetting or "B" for biodegradable.
- Mowing: Mow around basin weekly during peak growing season (April - November). Mow 10-foot wide access path to all inlet and outlet structures, also mowing around these structures regularly. Use mulching mower to ensure that nutrients are recycled. For warm season grasses, the previous season's stalks should be cut down to 8-12 inches in early spring (mid March), before new season's growth emerges.
- Fencing: Fencing is not recommended and not required; however, if a fence is preferred, ensure that it is in good repair and provides access for maintenance and inspections.
- Special considerations: Infiltration basins are designed to infiltrate water and remove pollutants from stormwater. Do not compact facility in any way. This includes the use of heavy equipment or machinery. Compaction may lead to system failure.
- Hire a professional: If facility does not drain within 48 hours; repair of severe erosion; replacement of deteriorating pipes or structural components; if mosquitoes are suspected to be problematic; reconstruction of embankment and outlet structure; removal of accumulated sediment; aquatic vegetation control chemical application if licensing required by DE Department of Agriculture; if dredging (sediment removal) is required.

BASIN B1A SEQUENCE OF CONSTRUCTION

- PHASE 1 (SEE COMPLETE SEQUENCE ON SHEET C-112)
7. CONSTRUCT SEDIMENT TRAP B1A
 - 7.1. NOTIFY THE PERSON RESPONSIBLE FOR STORMWATER SYSTEM CONSTRUCTION REVIEW AT LEAST THREE (3) DAYS PRIOR TO THE START OF THE STORMWATER SYSTEM CONSTRUCTION; STORMWATER FACILITIES MUST BE REVIEWED THROUGHOUT THEIR CONSTRUCTION.
 - 7.2. CLEAR AND GRUB TRAP AREA.
 - 7.3. EXCAVATE TRAP.
 - 7.3.1. EXCAVATION OF THE SEDIMENT TRAP SHALL BE PERFORMED SO THAT EQUIPMENT DOES NOT TRACK UPON THE EXCAVATED SURFACE. LOW GROUND PRESSURE EQUIPMENT MAY BE USED TO SHAPE THE SIDE SLOPES OF THE FACILITY.
 - 7.3.2. SEDIMENT TRAP SHALL NOT BE EXCAVATED BELOW THE BOTTOM ELEVATIONS NOTED IN THE SEDIMENT TRAP SCHEDULE.
 - 7.4. STOCKPILE EXCAVATED MATERIAL IN DESIGNATED STOCKPILE AREAS AND SURROUND WITH SILT FENCE.
 - 7.5. INSTALL RIPRAP CHUTES AT SEDIMENT TRAP INLET LOCATIONS.
 - 7.6. STABILIZE TRAP IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL NOTES.
 21. CONVERT SEDIMENT TRAP B1A TO INFILTRATION BASIN
 - 21.1. INSPECT STORM DRAIN SYSTEMS AND FOREBAYS FOR MAINTENANCE. REMOVE SEDIMENT AS NECESSARY.
 - 21.2. NOTIFY THE PERSON RESPONSIBLE FOR STORMWATER SYSTEM CONSTRUCTION REVIEW AT LEAST THREE (3) DAYS PRIOR TO THE START OF THE STORMWATER SYSTEM CONSTRUCTION; STORMWATER FACILITIES MUST BE REVIEWED THROUGHOUT THEIR CONSTRUCTION.
 - 21.3. EXCAVATE BASIN.
 - 21.3.1. EXCAVATION OF THE BASIN SHALL BE PERFORMED SO THAT EQUIPMENT DOES NOT TRACK UPON THE EXCAVATED SURFACE. LOW GROUND PRESSURE EQUIPMENT MAY BE USED TO SHAPE THE SIDE SLOPES OF THE FACILITY.
 - 21.4. STOCKPILE EXCAVATED MATERIAL IN DESIGNATED STOCKPILE AREAS AND SURROUND WITH SILT FENCE.
 - 21.5. INSTALL RIPRAP CHUTES, OUTLET PROTECTION AND STILLING BASINS AT BASIN INLET LOCATIONS.
 - 21.6. STABILIZE BASIN IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL NOTES.
 - 21.6.1. BOTTOM OF INFILTRATION FACILITY SHALL REMAIN NATIVE SOIL.
 - 21.6.2. STABILIZE SIDE SLOPES OF BASIN WITH PERMANENT SEED MIX NO. 4 (SHEET C-512).
 - 21.7. CONTACT DNREC FOR INSPECTION.
 - 21.8. SUBMIT AS-BUILT SURVEY OF FACILITY TO DNREC.

POND RADIUS POINT SCHEDULE		
POINT	NORTHING	EASTING
550	260960.2233	731028.6309
551	260946.5564	731047.1539
552	261149.2582	731109.5874



**LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE**

REVISED
10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
10/05/15 DELDOT COMMENTS
10/08/15 WATER EASEMENT
10/13/15 DNREC COMMENTS
10/23/15 RT. 24 TRANSITION FOR 45 MPH
10/29/15 SUSSEX CO. ENG. & SWM COMMENTS
11/20/15 DELDOT COMMENTS
01/29/16 SED. OF CONST. SCE, STOCKPILES

Date: November 20, 2015
Scale: H: 1"=30' V: 1"=3'
Drawn By: TPS/RAK
Proj. No.: 0774A019
Sheet No.:

C-411

DAVIS, BOWEN & FRIEDEL, INC.
ENGINEERS & SURVEYORS
SALISBURY, MARYLAND (410) 543-9091
MILFORD, DELAWARE (302) 424-1441

STORMWATER FACILITY DETAILS

GENERAL OPERATION AND MAINTENANCE NOTES







1. THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY RESERVES THE RIGHT TO ENTER PRIVATE PROPERTY FOR PURPOSES OF PERIODIC SITE REVIEWS.
2. THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE NOTIFIED WITHIN 30 BUSINESS DAYS IF THE PROPERTY OWNERSHIP IS TRANSFERRED TO A NEW PERSON OR ENTITY.
3. THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY MAY SEEK ENFORCEMENT ACTION AGAINST ANY OWNER DEEMED NEGLIGENT IN FULFILLING THE OPERATION AND MAINTENANCE REQUIREMENTS OF THE DELAWARE SEDIMENT AND STORMWATER REGULATIONS.
4. THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE CONTACTED IF A CONCERN ARISES REGARDING A STORMWATER MANAGEMENT FACILITY, BEFORE ANY NON-ROUTINE MAINTENANCE, OR IF MODIFICATIONS TO THE FACILITY ARE DESIRED.
5. ANY DESIGN MODIFICATIONS MADE TO THE STORMWATER SYSTEM SHALL REQUIRE THE CREATION OF A NEW POST CONSTRUCTION STORMWATER MANAGEMENT PLAN AND/OR OPERATIONS AND MAINTENANCE PLAN, WITH APPROVAL OF THE PLAN(S) BY THE DNREC SEDIMENT AND STORMWATER PROGRAM.
6. FOR ALL STORMWATER EASEMENT AREAS (I.E., ACCESS, MAINTENANCE, OR OFFSITE) AND THE MINIMUM 10-FOOT WIDE ACCESSWAYS TO ALL STORMWATER FACILITIES AND THEIR STRUCTURAL COMPONENTS, REGULAR MOWING SHALL BE PERFORMED TO KEEP THE GRASS 6" OR LESS; NO TREES OR SHRUBS SHALL BE PLANTED, AND ANY FOUND GROWING SHALL BE REMOVED; AND NO PERMANENT STRUCTURES, SUCH AS FENCES OR SHEDS, SHALL BE LOCATED WITHIN THE EASEMENT OR ACCESSWAY.
7. TREES SHALL NOT BE PLANTED, AND SHALL BE REMOVED IF FOUND GROWING, ON AND WITHIN 15 FEET OF ALL POND EMBANKMENTS, ON POND SLOPES OR SAFETY BENCHES, AND WITHIN 10 FEET OF STRUCTURAL COMPONENTS, SUCH AS PIPE INLETS.
8. WHEN THE FACILITY IS EXCAVATED TO REMOVE ACCUMULATED SEDIMENT, THE DISPOSAL AREA SHALL BE PERMANENTLY STABILIZED SO THAT IT DOES NOT RECREATE AN EROSION PROBLEM. ANY MATERIAL TAKEN OFF-SITE SHALL STILL BE UTILIZED OR DISPOSED OF IN AN APPROVED DNREC MANNER.
9. BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ON-SITE.
10. BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ON-SITE.

BIORETENTION OPERATION & MAINTENANCE NOTES

- Function:** Bioretention facilities remove contaminants from runoff by filtering through an engineered media and infiltrate water into the ground.
- Inspection:** Semi-annual (Spring and Fall) & after storm events of 2 inches or more.
- Trash and Debris:** Remove trash and debris on a regular basis. It is especially important to remove debris from all inlets and outfall structures.
- Forebays:** Remove sediment from forebays when sediment accumulation levels reach 50% of the forebay capacity. Sediment shall be removed from the site and disposed of in a DNREC approved manner.
- Soil:** Soil should be tested annually to ensure proper pH and fertility including: organic matter, magnesium (Mg), phosphorus (P2O5), nitrogen (N), Potassium (K2O), and soluble salts. If required, fertilizer should only be applied in the Fall.
- Erosion:** If bare soil exists on side slopes, reseed and/or replant as required based upon inspection findings. Stabilize applicable eroded areas with rolled erosion control products (RECP) or turf reinforcing mats (TRM), as required. If RECP is applied, it is recommended to use truly biodegradable products to aid in mowing maintenance and deter wildlife entanglement. These products can be recognized as having 'BN' for biodegradable or 'B' for biodegradable.
- Mowing:** Mow around facility weekly during peak growing season (April - November). Mow 10-foot wide access path to all inlet and outlet structures, also mowing around these structures regularly. Use mulching mower to ensure that nutrients are recycled. For warm season grasses, the previous season's stalks should be cut down to 8-12 inches in early spring (mid March), before new season's growth emerges.
- Landscape vegetation:** Maintain as a landscape island and manage vegetation accordingly. Cut down standing stalks of herbaceous materials to 12 inches just before growth emerges in Spring (mid-March). Selective application of herbicides may require licensed professional. Reseed or replant as required based upon inspection findings. Inspect woody material for pest and ice damage. Prune variable conditions such as severe drought and flooding, in addition to salty conditions as a result of road salt (winter conditions). Replace plantings as necessary.
- Mulch:** Add double or triple-shredded hardwood mulch, as needed, to maintain 3 inch depth for facilities with mulch topdressing.
- Special considerations:** Bioretention facilities are designed to infiltrate water and remove pollutants from stormwater. Do not compact facility in any way. This includes the use of heavy equipment or machinery. Compaction may lead to system failure.
- Hire a professional:** If facility does not drain within 48 hours; removal of accumulated sediment is needed; replacement of biosoil mix (every 15-20 years); repair of severe erosion; vegetation control (chemical application) if licensing required by DE Department of Agriculture.

C1A & C1B SEQUENCE OF CONSTRUCTION

- PHASE 1 (SEE COMPLETE SEQUENCE ON SHEET C-112)
- 16.1. CONSTRUCT BIORETENTION FACILITIES
 - 16.1.1. NOTIFY THE PERSON RESPONSIBLE FOR STORMWATER SYSTEM CONSTRUCTION REVIEW AT LEAST THREE (3) DAYS PRIOR TO THE START OF THE STORMWATER SYSTEM CONSTRUCTION. STORMWATER FACILITIES MUST BE REVIEWED THROUGHOUT THEIR CONSTRUCTION. CONSTRUCTION OF THE BIORETENTION FACILITY MAY ONLY BEGIN AFTER THE ENTIRE CONTRIBUTING DRAINAGE AREA HAS BEEN STABILIZED.
 - 16.2. BLOCK CURB CUT INLETS TO BIORETENTION FOREBAYS AND DIVERT FLOW TO ADJOINING INLETS UNTIL FACILITY CONSTRUCTION IS COMPLETE.
 - 16.3. EXCAVATE BIORETENTION FOREBAYS AND STABILIZE IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL NOTES.
 - 16.4. EXCAVATE BIORETENTION AREAS FROM OUTSIDE OF THE PERIMETER OF THE FACILITY SO THAT EQUIPMENT DOES NOT TRAVERSE THE FACILITY AREA. THE CONTRACTOR SHALL NOT EXCAVATE OR DISTURB THE AREA BETWEEN THE BIORETENTION EXCAVATION AND THE FOREBAYS.
 - 16.5. IF A BUCKET WITHOUT TEETH IS USED FOR EXCAVATION, RIP OR TILL THE BOTTOM SOILS TO A DEPTH OF 6 TO 12 INCHES.
 - 16.6. PLACE 24" OF DOUBLE WASHED RICE GRAVEL IN BOTTOM OF FACILITY.
 - 16.7. PLACE BIOSOIL-14 MEDIA ON TOP OF STONE IN 12" LIFTS TO DESIGN ELEVATION.
 - 16.8. STABILIZE PERIMETER AREAS AND FACILITY SLOPES IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL NOTES WITH PERMANENT SEED MIX NO. 4 (SHEET C-512).
 - 16.9. WAIT 2 DAYS FOR BIOSOIL-14 MEDIA TO SETTLE AND PLACE ADDITIONAL MEDIA AS NECESSARY TO ACHIEVE DESIGN ELEVATION.
 - 16.10. PLACE 3" LAYER OF AGED, SHREDED, HARDWOOD BARK MULCH
 - 16.11. INSTALL PLANTINGS AS DIRECTED ON LANDSCAPE PLANS AND WATER ACCORDINGLY.
 - 16.12. ONCE GOOD VEGETATIVE COVER IS ESTABLISHED IN FOREBAYS, REMOVE BLOCKING OF CURB CUT INLETS TO FOREBAYS.
 - 16.13. CONTACT DNREC FOR INSPECTION
 - 16.14. SUBMIT AS-BUILT SURVEY OF FACILITIES TO DNREC.




DAVIS, BOWEN & FRIEDEL, INC.
ENGINEERS & SURVEYORS
SALISBURY, MARYLAND (410) 543-9091
MILFORD, DELAWARE (302) 424-1141

LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE



REVISED 08/14/15 FIRE MARSHAL & SSM SUBMITTAL
09/01/15 FIRE MARSHAL COMMENTS
10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
10/05/15 DELDOT COMMENTS
10/08/15 WATER EASEMENT
10/13/15 DNREC COMMENTS
10/23/15 RT. 24 TRANSITION FOR 45 MPH
10/29/15 SUSSEX CO. ENG. & SWM COMMENTS

Date: November 18, 2015
Scale: H: 1"=30' V: 1"=3'
Drawn By: TPS/RAK
Proj. No.: 0774A019
Sheet No.:

C-412



POND RADIUS POINT SCHEDULE		
POINT	NORTHING	EASTING
553	260452.4572	731812.4328
554	260463.8232	731798.2078
555	260840.4821	732077.3626



- ### BASIN C1C SEQUENCE OF CONSTRUCTION
- PHASE 1 (SEE COMPLETE SEQUENCE ON SHEET C-112)
- CONSTRUCT SEDIMENT TRAP B1A.
 - NOTIFY THE PERSON RESPONSIBLE FOR STORMWATER SYSTEM CONSTRUCTION REVIEW AT LEAST THREE (3) DAYS PRIOR TO THE START OF THE STORMWATER SYSTEM CONSTRUCTION; STORMWATER FACILITIES MUST BE REVIEWED THROUGHOUT THEIR CONSTRUCTION.
 - CLEAR AND GRUB TRAP AREA.
 - EXCAVATE TRAP.
 - EXCAVATION OF THE SEDIMENT TRAP SHALL BE PERFORMED SO THAT EQUIPMENT DOES NOT TRACK UPON THE EXCAVATED SURFACE. LOW GROUND PRESSURE EQUIPMENT MAY BE USED TO SHAPE THE SIDE SLOPES OF THE FACILITY.
 - SEDIMENT TRAP SHALL NOT BE EXCAVATED BELOW THE BOTTOM ELEVATIONS NOTED IN THE SEDIMENT TRAP SCHEDULE.
 - STOCKPILE EXCAVATED MATERIAL IN DESIGNATED STOCKPILE AREAS AND SURROUND WITH SILT FENCE.
 - INSTALL RIPRAP CHUTES AND STILLING BASINS AT SEDIMENT TRAP INLET LOCATIONS.
 - STABILIZE TRAP IN ACCORDANCE WITH THE EROSION AND SEDIMENT CONTROL NOTES.
 - CONVERT SEDIMENT TRAP B1A TO INFILTRATION BASIN
 - INSPECT STORM DRAIN SYSTEMS AND FOREBAYS FOR MAINTENANCE. REMOVE SEDIMENT AS NECESSARY.
 - NOTIFY THE PERSON RESPONSIBLE FOR STORMWATER SYSTEM CONSTRUCTION REVIEW AT LEAST THREE (3) DAYS PRIOR TO THE START OF THE STORMWATER SYSTEM CONSTRUCTION; STORMWATER FACILITIES MUST BE REVIEWED THROUGHOUT THEIR CONSTRUCTION.
 - EXCAVATE BASIN.
 - EXCAVATION OF THE BASIN SHALL BE PERFORMED SO THAT EQUIPMENT DOES NOT TRACK UPON THE EXCAVATED SURFACE. LOW GROUND PRESSURE EQUIPMENT MAY BE USED TO SHAPE THE SIDE SLOPES OF THE FACILITY.
 - STOCKPILE EXCAVATED MATERIAL IN DESIGNATED STOCKPILE AREAS AND SURROUND WITH SILT FENCE.
 - INSTALL RIPRAP CHUTES, OUTLET PROTECTION AND STILLING BASINS AT BASIN INLET LOCATIONS.
 - BOTTOM OF INFILTRATION FACILITY SHALL REMAIN NATIVE SOIL.
 - STABILIZE SIDE SLOPES OF BASIN WITH PERMANENT SEED MIX NO. 4 (SHEET C-512).
 - CONTACT DNREC FOR INSPECTION.
 - SUBMIT AS-BUILT SURVEY OF FACILITY TO DNREC.

- ### GENERAL OPERATION AND MAINTENANCE NOTES
- THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY RESERVES THE RIGHT TO ENTER PRIVATE PROPERTY FOR PURPOSES OF PERIODIC SITE REVIEWS.
 - THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE NOTIFIED WITHIN 30 BUSINESS DAYS IF THE PROPERTY OWNERSHIP IS TRANSFERRED TO A NEW PERSON OR ENTITY.
 - THE DNREC SEDIMENT AND STORMWATER PROGRAM AND/OR THE RELEVANT DELEGATED AGENCY MAY SEEK ENFORCEMENT ACTION AGAINST ANY OWNER DEEMED NEGLIGENT IN FULFILLING THE OPERATION AND MAINTENANCE REQUIREMENTS OF THE DELAWARE SEDIMENT AND STORMWATER REGULATIONS.
 - THE DNREC SEDIMENT AND STORMWATER PROGRAM SHALL BE CONTACTED IF A CONCERN ARISES REGARDING A STORMWATER FACILITY, BEFORE ANY NON-ROUTINE MAINTENANCE, OR IF MODIFICATIONS TO THE FACILITY ARE DESIRED.
 - ANY DESIGN MODIFICATIONS MADE TO THE STORMWATER SYSTEM SHALL REQUIRE THE CREATION OF A NEW POST CONSTRUCTION STORMWATER MANAGEMENT PLAN AND/OR OPERATIONS AND MAINTENANCE PLAN, WITH APPROVAL OF THE PLAN(S) BY THE DNREC SEDIMENT AND STORMWATER PROGRAM.
 - FOR ALL STORMWATER EASEMENT AREAS (I.E., ACCESS, MAINTENANCE, OR OFFSITE) AND THE MINIMUM 10-FOOT WIDE ACCESSWAYS TO ALL STORMWATER FACILITIES AND THEIR STRUCTURAL COMPONENTS, REGULAR MOWING SHALL BE PERFORMED TO KEEP THE GRASS 6" OR LESS; NO TREES OR SHRUBS SHALL BE PLANTED, AND ANY FOUND GROWING SHALL BE REMOVED; AND NO PERMANENT STRUCTURES, SUCH AS FENCES OR SHEDS, SHALL BE LOCATED WITHIN THE EASEMENT OR ACCESSWAY.
 - TREES SHALL NOT BE PLANTED, AND SHALL BE REMOVED IF FOUND GROWING, ON AND WITHIN 15 FEET OF ALL POND EMBANKMENTS, ON POND SLOPES OR SAFETY BENCHES, AND WITHIN 10 FEET OF STRUCTURAL COMPONENTS, SUCH AS PIPE INLETS.
 - WHEN THE FACILITY IS EXCAVATED TO REMOVE ACCUMULATED SEDIMENT, THE DISPOSAL AREA SHALL BE PERMANENTLY STABILIZED SO THAT IT DOES NOT RECREATE AN EROSION PROBLEM. ANY MATERIAL TAKEN OFF-SITE SHALL STILL BE UTILIZED OR DISPOSED OF IN AN APPROVED DNREC MANNER.
 - BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ON-SITE.
 - BEFORE ANY EARTHWORK OR EXCAVATION TAKES PLACE, THE CONTRACTOR SHALL CALL MISS UTILITY AT 811 OR 1.800.282.8555 AT LEAST 48 HOURS PRIOR TO CONSTRUCTION, TO HAVE ALL EXISTING UTILITIES MARKED ON-SITE.

- ### INFILTRATION BASIN OPERATION & MAINTENANCE NOTES
- Function: These stormwater facilities are designed to infiltrate stormwater and should not hold water for more than 48 hours.
- Inspection: Self inspect semi-annually (Spring and Fall) and after storm events of 2 inches or more.
- Trash and Debris: Remove trash and debris on a regular basis. It is especially important to remove debris from all inlets and outfall structures.
- Stilling Basins: Remove sediment from stilling basins when sediment accumulation levels reach 50% of the stilling basin capacity. Sediment shall be removed from the site and disposed of in a DNREC approved manner.
- Soil: Soils on side slopes of pond should be tested annually to ensure proper pH and fertility including: organic matter, magnesium (Mg), phosphorus (P2O5), nitrogen (N), Potassium (K2O), and soluble salts. If required, fertilizers should only be applied in the fall.
- Erosion: If bare soil exists on pond side slopes or embankment, reseed and/or replant as required based upon inspection findings. Stabilize applicable eroded areas with reinforcing erosion control products (RECP) or turf reinforcing mats (TRM), as required. If RECP is applied, it is recommended to use truly biodegradable products to aid in mowing maintenance and deter wildlife entanglement. These products can be recognized as having "BN" for biodegradable or "B" for biodegradable.
- Mowing: Mow around basin weekly during peak growing season (April - November). Mow 10-foot wide access path to all inlet and outlet structures, also mowing around these structures regularly. Use mulching mower to ensure that nutrients are recycled. For warm season grasses, the previous season's stalks should be cut down to 8-12 inches in early spring (mid March), before new season's growth emerges.
- Fencing: Fencing is not recommended and not required; however, if a fence is preferred, ensure that it is in good repair and provides access for maintenance and inspections.
- Special considerations: Infiltration basins are designed to infiltrate water and remove pollutants from stormwater. Do not compact facility in any way. This includes the use of heavy equipment or machinery. Compaction may lead to system failure.
- Hire a professional: If facility does not drain within 48 hours; repair of severe erosion; replacement of deteriorating pipes or structural components; if mosquitoes are suspected to be problematic; reconstruction of embankment and outlet structure; removal of accumulated sediment; aquatic vegetation control (chemical application) if licensing required by DE Department of Agriculture; if dredging (sediment removal) is required.

LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
 SUSSEX COUNTY, DELAWARE

REVISION
 10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
 10/05/15 DELDOT COMMENTS
 10/08/15 WATER EASEMENT
 10/13/15 DNREC COMMENTS
 10/23/15 RT, 24 TRANSITION FOR 45 MPH
 10/29/15 SUSSEX CO. ENG. & SWM COMMENTS
 11/20/15 DELDOT COMMENTS
 01/29/16 SED. OF CONST. SCE, STOCKPILES

Date: **November 20, 2015**
 Scale: **H: 1"=30' V: 1"=3'**
 Drawn By: **TPS/RAK**
 Proj. No.: **0774A019**
 Drawn By:

C-413

DAVIS, BOWEN & FRIEDEL, INC.
 ENGINEERS & SURVEYORS
 SALESBURY, MARYLAND (410) 543-9091
 MILFORD, DELAWARE (302) 424-1441



STORMWATER FACILITY DETAILS

Standard Detail & Specifications Stabilization Matting - Slope

NOTE: These patterns are provided for general guidance only. They shall not be used as a substitute for manufacturer's recommendations.

Source: Adapted from North American Green, Inc. Symbol: **SM-S** Detail No. **DE-ESC-3.4.1** Sheet 2 of 2

Standard Detail & Specifications Vegetative Stabilization

Mix #	Species*	Seeding Rate	Optimum Seeding Dates †				Planting Depth‡
			April	May	June	July	
1	Barley	125	4	0	0	0	1-2 inches 2.0" sandy soils
2	Oats	125	4	0	0	0	1-2 inches 2.0" sandy soils
3	Rye	125	4	0	0	0	1-2 inches 2.0" sandy soils
4	Perennial Ryegrass	125	4	0	0	0	0.5 inches 2" sandy soils
5	Annual Ryegrass	125	4	0	0	0	0.5 inches 2" sandy soils
6	Winter Wheat	125	4	0	0	0	1-2" sandy soils
7	Foral Millet	30 FLS	0.7	0	0	0	0.5 inches 1.2" sandy soils
8	Foral Millet	30 FLS	0.5	0	0	0	0.5 inches 1.2" sandy soils

Source: Delaware ESC Handbook Symbol: **DE-ESC-3.4.3** Detail No. **DE-ESC-3.4.3** Sheet 1 of 4

Standard Detail & Specifications Vegetative Stabilization

Mix No.	Certified Seed†	Seeding Rate‡	Optimum Seeding Dates †				Remarks
			April	May	June	July	
1	Well Drained Soils	10	0.23	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
2	Well Drained Soils	30	0.68	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
3	Well Drained Soils	50	1.13	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
4	Well Drained Soils	70	1.58	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
5	Well Drained Soils	90	1.93	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
6	Well Drained Soils	110	2.28	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
7	Well Drained Soils	130	2.63	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
8	Well Drained Soils	150	2.98	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.

Source: Delaware ESC Handbook Symbol: **DE-ESC-3.4.3** Detail No. **DE-ESC-3.4.3** Sheet 2 of 4

Standard Detail & Specifications Vegetative Stabilization

Mix No.	Certified Seed†	Seeding Rate‡	Optimum Seeding Dates †				Remarks
			April	May	June	July	
11	Well Drained Soils	100	2.33	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
12	Well Drained Soils	120	2.68	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
13	Well Drained Soils	140	3.03	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
14	Well Drained Soils	160	3.38	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.
15	Well Drained Soils	180	3.73	0	0	0	Good erosion control mix. Tolerant of low fertility soils. Low germination rate. Use only on well drained soils.

Source: Delaware ESC Handbook Symbol: **DE-ESC-3.4.3** Detail No. **DE-ESC-3.4.3** Sheet 3 of 4

Standard Detail & Specifications Vegetative Stabilization

Construction Notes:

- Site Preparation
 - Prior to seeding, install needed erosion and sediment control practices such as diversions, grade stabilization structures, berms, dikes, graded waterways, and sediment basins.
 - Final grading and shaping is not necessary for temporary seedings.
- Seeded Preparation

It is important to prepare a good seedbed to insure the success of establishing vegetation. The seedbed should be well prepared, loose, uniform, and free of large clods, rocks, and other objectionable material. The soil surface should not be compacted or crusted.
- Soil Amendments
 - Lime - Apply liming materials based on the recommendations of a soil test in accordance with the approved nutrient management plan. If a nutrient management plan is not required, apply dolomitic limestone at the rate of 1 to 2 tons per acre. Apply limestone uniformly and incorporate into the top 4 to 6 inches of soil.
 - Fertilizer - Apply fertilizer based on the recommendations of a soil test in accordance with the approved nutrient management plan. If a nutrient management plan is not required, apply a formulation of 10-10-10 at the rate of 600 pounds per acre. Apply fertilizer uniformly and incorporate into the top 4 to 6 inches of soil.
- Seeding
 - For temporary stabilization, select a mixture from Sheet 1. For a permanent stabilization, select a mixture from Sheet 2 or Sheet 3 depending on the conditions.
 - Apply seed uniformly with a broadcast seeder, drill, cultipacker seeder or hydroseeder. All seed will be applied at the recommended rate and planting depth.
 - Seed that has been broadcast should be covered by raking or dragging and then lightly tamped into place using a roller or cultipacker. If hydroseeding is used and the seed and fertilizer is mixed, they will be mixed on site and the seeding shall be done immediately and without interruption.
 - Mulching

All mulching shall be done in accordance with detail **DE-ESC-3.4.5**.

Source: Delaware ESC Handbook Symbol: **DE-ESC-3.4.3** Detail No. **DE-ESC-3.4.3** Sheet 4 of 4

Standard Detail & Specifications Stabilized Construct. Entrance

Source: Adapted from VA ESC Handbook Symbol: **SCE** Detail No. **DE-ESC-3.4.7** Sheet 1 of 2

Standard Detail & Specifications Stabilized Construct. Entrance

Source: Adapted from VA ESC Handbook Symbol: **SCE** Detail No. **DE-ESC-3.4.7** Sheet 2 of 2

Standard Detail & Specifications Mulching

1. Materials and Amounts

- Straw - Straw shall be unrotted small grain straw applied at the rate of 1-1/2 to 2 tons per acre, or 70 to 90 pounds (two bales) per 1,000 square feet. Mulch materials shall be relatively free of weeds and shall be free of noxious weeds such as, thistles, Johnsongrass, and quackgrass. Spread mulch uniformly by hand or mechanically. For uniform distribution of hand spread mulch, divide areas into approximately 1,000 square foot sections and place 70-90 pounds (two bales) of mulch in each section.
- Wood chips - Apply at the rate of approximately 6 tons per acre or 275 pounds per 1,000 square feet when available and when feasible. These are particularly well suited for utility and road rights-of-way. If wood chips are used, increase the application rate of nitrogen fertilizer by 20 pounds of N per acre (200 pounds of 10-10-10 or 64 pounds of 30-0-0 per acre).
- Hydraulically applied mulch - The following conditions apply to hydraulically applied mulch:
 - Delimitations:
 - Wood fiber mulch shall consist of specially prepared wood that has been processed to a uniform state, is packaged for sale as hydraulic mulch for use with hydraulic seeding equipment, and consists of a minimum of 70% virgin or recycled wood fiber combined with 30% paper fiber and additives.
 - Bleached fiber mulch shall consist of any hydraulic mulch that contains greater than 30% paper fiber. The paper component must consist of specially prepared paper that has been processed to a uniform fibrous state and is packaged for sale as hydraulic mulch for use with hydraulic seeding equipment.
 - A bonded fiber matrix (BFM) consists of long strand, specially prepared wood fibers that have been processed to a uniform state held together by a water resistant bonding agent. BFM's shall contain no paper (cellulose) mulch but may contain small percentages of synthetic fibers to enhance performance.
 - Refer to Figure 3.4.5.4 for conditions and limitations of use for each of the above categories of hydraulic mulch.
 - All components of the hydraulically applied mulches shall be pre-packaged by the manufacturer to assure material performance. Field mixing of the mulch components is acceptable, but must be done per manufacturer's recommendations to ensure the proper results.
 - Hydraulic mulches shall be applied with a viable seed and at manufacturer's recommended rates. Increased rates may be necessary based on site conditions.
 - Hydraulically applied mulches and additives shall be mixed according to manufacturer's recommendations.
- Materials within this category shall only be used when hydraulically applied mulch has been specified for use on the approved Sediment and Stormwater Plan, or supplemental approval from the plan approval agency has been obtained in writing for a specific area.

Source: Delaware ESC Handbook & Filtrax® International Symbol: **DE-ESC-3.4.5** Detail No. **DE-ESC-3.4.5** Sheet 1 of 3

Standard Detail & Specifications Mulching

2. Anchoring mulch - Mulch must be anchored immediately to minimize loss by wind or water. This may be done by one of the following methods, depending upon size of area, erosion hazard, and cost:

- Crimping - A crimper is a tractor drawn implement designed to punch and anchor mulch into the top two (2) inches of soil. This practice offers maximum erosion control but is limited to flatter slopes where equipment can operate safely. On steeping land, crimping should be done on the contour whenever possible.
- Tracking - Tracking is the process of cutting mulch (usually straw) into the soil using a bulldozer or other equipment that runs on cleated tracks. Tracking is used primarily on slopes 3:1 or steeper and should be done up and down the slope with cleat marks running across the slope.
- Liquid mulch binders - Applications of liquid mulch binders should be placed at edges, in valleys, and at crests of berms and other areas where the mulch will be moved by wind or water. All other areas should have a uniform application of binder. The use of synthetic binders is the preferred method of mulch binding and should be applied at the rates recommended by the manufacturer.
- Paper fiber - The fiber binder shall be applied at a net weight of 750 lbs/acre. The wood cellulose fiber shall be mixed with water, and the mixture shall contain a maximum of 50 lbs. of wood cellulose fiber per 100 gallons.
- Netting - Synthetic or organic nettings may be used to secure straw mulch. Install and secure according to the manufacturer's recommendations.

Source: Delaware ESC Handbook & Filtrax® International Symbol: **DE-ESC-3.4.5** Detail No. **DE-ESC-3.4.5** Sheet 2 of 3

Standard Detail & Specifications Mulching

Material	MULCHING MATERIAL SELECTION GUIDE											
	Dec. to Feb. 2020	March to May 2020	June to Aug. 2020	Sept. to Nov. 2020	Dec. to Feb. 2021	March to May 2021	June to Aug. 2021	Sept. to Nov. 2021	Dec. to Feb. 2022	March to May 2022	June to Aug. 2022	Sept. to Nov. 2022
Straw (1000 lbs/acre)	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Wood chips (1000 lbs/acre)	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK
Hydraulic mulch (1000 lbs/acre)	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK	OK

Source: Delaware ESC Handbook & Filtrax® International Symbol: **DE-ESC-3.4.5** Detail No. **DE-ESC-3.4.5** Sheet 3 of 3

Standard Detail & Specifications Diversion

Source: Adapted from VA ESC Handbook Symbol: **(VC/LC) - (P/T)** Detail No. **DE-ESC-3.3.5** Sheet 1 of 2

Standard Detail & Specifications Diversion

Construction Notes

- All trees, brush, stumps, obstructions, and other objectionable material shall be removed and disposed of so as not to interfere with the proper functioning of the diversion.
- The diversion shall be excavated or shaped to line, grade, and cross section as required to meet the criteria specified herein, and be free of irregularities which will impede normal flow.
- Fills shall be compacted as needed to prevent unequal settlement that would cause damage in the completed diversion.
- All earth removed and not needed in construction shall be spread or disposed of so that it will not interfere with the functioning of the diversion.
- Flow section shall be installed in accordance with the Standard and Specifications for Vegetated Channel or Lined Channel, as appropriate.
- Stabilization shall be done according to the appropriate Standard and Specifications for Vegetative Stabilization.

Source: Adapted from VA ESC Handbook Symbol: **(VC/LC) - (P/T)** Detail No. **DE-ESC-3.3.5** Sheet 2 of 2

Standard Detail & Specifications Stabilization Matting - Channel

Source: Adapted from North American Green, Inc. Symbol: **SM-C** Detail No. **DE-ESC-3.4.6.2** Sheet 1 of 3

Standard Detail & Specifications Stabilization Matting - Channel

Construction Notes:

- Prepare soil before installing matting, including application of lime, fertilizer, and seed.
- Begin at the top of the channel by anchoring the mat in a 6" deep X 6" wide trench. Backfill and compact the trench after stapling.
- Roll center mat in direction of water flow on bottom of channel.
- Place mats end over end (shingle style) with a 6" overlap, use a double row of staggered staples 4" apart to secure mats.
- Full length edge of mats at top of side slopes must be anchored in a 6" deep X 6" wide trench; backfill and compact the trench after stapling.
- Mats on side slopes must be overlapped 4" over the center mat and stapled.
- In high flow channel applications, a staple check slot is recommended at 30 to 40 foot intervals. Use a row of staples 4" apart over entire width of the channel. Place a second row 4" below the first row in a staggered pattern.
- The terminal end of the mats must be anchored in a 6" X 6" wide trench. Backfill and compact the trench after stapling.

Source: Adapted from North American Green, Inc. Symbol: **SM-C** Detail No. **DE-ESC-3.4.6.2** Sheet 2 of 3

Standard Detail & Specifications Stabilization Matting - Channel

Source: Adapted from North American Green, Inc. Symbol: **SM-C** Detail No. **DE-ESC-3.4.6.2** Sheet 3 of 3

LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE

DAVIS, BOWEN & FRIEDEL, INC.
ENGINEERS & SURVEYORS
 SALESBURY, MARYLAND (410) 543-9091
 MILFORD, DELAWARE (302) 424-1141

SEDIMENT & STORMWATER DETAILS

REVISED 08/14/15 FIRE MARSHAL & SSM SUBMITTAL
 09/01/15 FIRE MARSHAL COMMENTS
 10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
 10/05/15 DELDOT COMMENTS
 10/08/15 WATER EASEMENT
 10/13/15 DNREC COMMENTS
 10/23/15 RT. 24 TRANSITION FOR 45 MPH
 10/29/15 SUSSEX CO. ENG. & SWM COMMENTS

Date: **November 18, 2015**
 Scale: **1" = 30'**
 Drawn By: **TPS/RAK**
 Proj. No.: **0774A019**
 Drawn By:

C-512

Standard Detail & Specifications Riprap Outlet Sediment Trap

Perspective

Profile thru Outlet

Cross-section of Outlet

DATA

- Drainage area (D.A.)
- Required storage (V_r)
- Design dimensions (L x W x D)
- Embankment height (H)
- Channel depth (a)
- Weir length (b)

Source: Adapted from MD Stds. & Specs. for ESC

Symbol: **RST**

Detail No. **DE-ESC-3.1.3.3**
Sheet 1 of 2

Effective October 2015

Standard Detail & Specifications Riprap Outlet Sediment Trap

Construction Notes:

- The area under embankment shall be cleared, grubbed and stripped of any vegetation and root mat. The pool area shall be cleared.
- The fill material for the embankment shall be free of roots or other woody vegetation as well as over-sized stones, rocks, organic material or other objectionable material. The embankment shall be compacted by traversing with equipment while it is being constructed. Maximum height of embankment shall be four (4) feet, measured at centerline of the embankment.
- All fill slopes shall be 2:1 or flatter, cut slopes 1:1 or flatter.
- Elevation of the top of any dike directing water into trap must equal or exceed the height of embankment.
- Storage area provided shall be figured by computing the volume available behind the outlet channel up to the elevation of the crest of the outlet weir channel.
- Filter cloth shall be placed over the bottom and sides of the outlet channel prior to placement of stone. Sections of fabric must overlap at least one (1) foot with section nearest the entrance placed on top. Fabric shall be embedded at least six (6) inches into existing ground at entrance of outlet channel.
- Stone used in the outlet shall be R-4 riprap with a thickness of 14".
- An approved dewatering device shall be considered an integral part of the trap. Dewatering operations shall be conducted in accordance with any and all regulatory requirements.
- Sediment shall be removed and trap restored to its original dimensions when the sediment has accumulated to 1/2 the design depth of the trap. Removed sediment shall be deposited in a suitable area and in such a manner that it will not erode.
- The structure shall be inspected after each rain and repaired as needed.
- Construction operations shall be carried out in such a manner that erosion and water pollution are minimized. Disturbed areas shall be stabilized in accordance with the Standards and Specifications for vegetative stabilization contained in this Handbook.
- The structure shall be removed and the area stabilized when the contributing drainage area has been properly stabilized.

MAXIMUM DRAINAGE AREA: 15 ACRES

Source: Adapted from MD Stds. & Specs. for ESC

Symbol: **RST**

Detail No. **DE-ESC-3.1.3.3**
Sheet 2 of 2

Effective October 2015

Standard Detail & Specifications Riprap Stilling Basin

Half - Plan

Profile thru Basin

DATA

- Culvert dimension (w_c)
- Depth of basin from culvert invert (h_b)
- Riprap size (R No.)

Source: Adapted from FHWA HEC-14

Symbol: **RSB**

Detail No. **DE-ESC-3.3.11**
Sheet 1 of 3

Effective October 2015

Standard Detail & Specifications Riprap Stilling Basin

Section A-A

Section B-B

Section C-C

Section D-D

DATA

- Culvert dimension (w_c)
- Depth of basin from culvert invert (h_b)
- Riprap size (R No.)

Source: Adapted from FHWA HEC-14

Symbol: **RSB**

Detail No. **DE-ESC-3.3.11**
Sheet 2 of 3

Effective October 2015

Standard Detail & Specifications Riprap Stilling Basin

Construction Notes:

- The subgrade for the riprap shall be prepared to the required lines and grades as shown on the plan. Any fill required in the subgrade shall be compacted to a density of approximately that of the surrounding undisturbed material.
- The riprap shall conform to the grading limits as shown on the plan.
- Geotextile shall be a Type GS-1. Fabric shall be protected from puncturing, cutting or tearing. Any damage other than an occasional small hole shall be repaired by placing another piece of cloth over the damaged area. All connecting joints should overlap a minimum of 1 ft. If the damage is extensive, replace the entire section.
- Stone for the riprap or gabion outlets may be placed by equipment. Riprap shall be placed in a manner to prevent damage to the geotextile fabric. Hand placement will be required to the extent necessary to prevent damage to the conduits, structures, etc.

Source: Adapted from FHWA HEC-14

Symbol: **RSB**

Detail No. **DE-ESC-3.3.11**
Sheet 3 of 3

Effective October 2015

Standard Detail & Specifications Riprap Chute

Perspective

Typical Section

DATA

- Design discharge (Q)
- Bottom width (b)
- Side slope (Z)
- Depth (d)
- Riprap size (A₅₀)
- Riprap thickness (T)
- Slope (e)

Source: Adapted from MD Stds. & Specs. for ESC

Symbol: **RRC**

Detail No. **DE-ESC-3.3.9.1**
Sheet 1 of 2

Effective October 2015

Standard Detail & Specifications Riprap Chute

Construction Notes:

- Riprap chutes shall have a trapezoidal cross section with side slopes of 2:1 or flatter. Minimum flow depth shall be 1' with a minimum bottom width of 3'.
- Entrance and exit aprons shall be provided as transition areas. Aprons shall be a minimum of 10' in length.
- The riprap layer thickness shall be 1.5 X D_{max}, with a minimum of 12".
- All riprap shall be underlain with Type GS-1 geotextile fabric.

Source: Adapted from MD Stds. & Specs. for ESC

Symbol: **RRC**

Detail No. **DE-ESC-3.3.9.1**
Sheet 2 of 2

Effective October 2015

Standard Detail & Specifications Concrete Washout

Plan View

Section A-A

Alternate Liner Option

DATA TO BE PROVIDED

- Length, L
- Width, w
- Depth, d

Source: Adapted from Colorado Urban Storm Drainage Criteria Manual, Vol 3

Symbol: **CW**

Detail No. **DE-ESC-3.6.2**
Sheet 1 of 2

Effective October 2015

Standard Detail & Specifications Concrete Washout

Construction Notes:

- Locate washout area a minimum of 50 feet from open channels, stormdrain inlets, wetlands or waterbodies.
- Locate washout area so that it is accessible to concrete equipment (service with a minimum 10 foot wide gravel accessway), but so it is not in a highly active construction area causing accidental damage.
- Minimum dimensions for prefabricated units are 4 feet by 4 feet by 1 foot deep with a minimum 4mil polyethylene plastic liner. Minimum dimensions for constructed concrete washout areas are 6 feet by 6 feet by 3 feet deep, with a minimum 10mil polyethylene liner, 2:1 side slopes, and a 1 foot high 1:1 foot wide compacted fill berm.
- The liner must be free of tears or holes and placed over smooth surfaces to prevent puncturing. For excavated washouts, anchor the liner underneath the berm and overlap with sandbags or concrete blocks to hold in place.
- Provide a sign designating the washout area, and for large construction sites, provide signs throughout directing traffic to its location.
- Allow washed out concrete mixture to harden through evaporation of the wastewater. Once the facility has reached 75 percent of its capacity, remove the hardened concrete by reusing the broken aggregate onsite, recycling, or disposing of offsite. The hardened material can be buried on site with minimum of 1 foot of clean, compacted fill.
- Apply a new liner before reusing the station for additional washouts after maintenance has occurred.

Source: Adapted from Colorado Urban Storm Drainage Criteria Manual, Vol 3

Symbol: **CW**

Detail No. **DE-ESC-3.6.2**
Sheet 2 of 2

Effective October 2015

Standard Detail & Specifications Culvert Inlet Protection

Plan View - Compost Log Option

Section View - Stone Option

Source: Adapted from VA ESC Handbook & FiltrixSM International

Symbol: **CIP**

Detail No. **DE-ESC-3.1.6**
Sheet 1 of 2

Effective October 2015

Standard Detail & Specifications Culvert Inlet Protection

Construction Notes

- Compost logs shall be designed and installed in accordance with the Standard Detail and Specifications for Compost Logs (DE-ES-3.1.7).
- If compost logs can not be installed properly or flow conditions exceed the design capabilities of the compost logs, the stone option shall be employed. Additional filtration may be provided by using a Type GD-II geotextile incorporated into the design as an option.
- Placement of the compost log or stone barrier should be in a "horseshoe" shape and provide a minimum of 6 feet of clearance from the culvert inlet.

Materials

- Stakes: 2" x 2" x 36" hardwood.
- Compost media: See requirements in Standard Detail and Specifications for Compost Logs (DE-ES-3.1.7).
- Filter sock: See requirements in Standard Detail and Specifications for Compost Logs (DE-ES-3.1.7).
- Geotextile: Type GD-II for stone/riprap option.
- Stone: DE No. 3 for stone/riprap option.
- Riprap: R-6 for stone/riprap option.

Source: Adapted from VA ESC Handbook & FiltrixSM International

Symbol: **CIP**

Detail No. **DE-ESC-3.1.6**
Sheet 2 of 2

Effective October 2015

Standard Detail & Specifications Sensitive Area Protection

Location of Sensitive Area Protection

Methods of Sensitive Area Protection

Source: Adapted from VA ESC Handbook

Symbol: **SAP**

Detail No. **DE-ESC-3.7.2**
Sheet 1 of 3

Effective October 2015

Standard Detail & Specifications Sensitive Area Protection

Construction Notes:

Fencing shall be installed at the extents of all sensitive areas. For trees, the fencing shall be installed outside the dripline (mature canopy) and of no time within 5 feet of the trunk. Personnel must be instructed to honor protective devices. The devices described are suggested only, and are not intended to exclude the use of other devices which will protect the trees to be retained. If fall fence is to be used for demarcation purposes, appropriate signage shall be provided a minimum of every 20 feet denoting the area as a sensitive area protection zone.

Materials:

- Snow Fence - Standard 40-inch high snow fence shall be placed at the limits of clearing or construction on standard steel posts set 6 feet apart.
- Board Fence - Board fencing consisting of 4-inch square posts set securely in the ground and protruding at least 4 feet above the ground shall be placed at the limits of clearing with a minimum of two horizontal boards between posts. For tree protection, if it is not practical to erect a fence at the drip line, construct a triangular fence nearest the trunk. The limits of clearing will still be located at the drip line, since the root zone within the drip line will still require protection.
- Plastic Fencing - 40-inch high "intermittent orange" plastic (polyethylene) web fencing secured to conventional metal "T" or "U" posts driven to a minimum depth of 18 inches on 6-foot minimum centers shall be installed at the limits of clearing. The fence should have the following minimum physical qualities:
 - Tensile yield: Average 2,000 lbs. per 4-foot width (ASTM D638)
 - Ultimate tensile yield: Average 2,900 lbs. per 4-foot width (ASTM D638)
 - Elongation at break (%): Greater than 1000% (ASTM D638)
 - Chemical resistance: Inert to most chemicals and acids

Source: Adapted from VA ESC Handbook

Symbol: **SAP**

Detail No. **DE-ESC-3.7.2**
Sheet 2 of 3

Effective October 2015

Standard Detail & Specifications Sensitive Area Protection

- Cord Fence - Posts with a minimum size of 2 inches square or 2 inches in diameter set securely in the ground and protruding at least 4 feet above the ground shall be placed at the limits of clearing with two rows of cord 1/4-inch or thicker at least 2 feet apart running between posts with strips of colored surveyor's flagging tied securely to the string at intervals no greater than 3 feet.
- Earth Berms - Temporary earth berms shall be constructed according to specifications for a Temporary Earth Dike with the base of the berm on the sensitive area side located along the limits of clearing. Earth berms may not be used for this purpose if their presence will conflict with drainage patterns.
- Trunk Armoring (Tree Protection Only) - As a last resort, a tree trunk can be armored with burlap wrapping and 2-inch studs wired vertically no more than 2 inches apart to a height of 5 feet encircling the trunk. If this alternative is used, the root zone within the drip line will still require protection. Nothing should ever be nailed to a tree.

Maintenance:

Fencing and armoring devices shall be in place before any excavation or grading is begun, shall be kept in good repair for the duration of construction activities, and shall be the last items removed during the final cleanup after the completion of the project.

Source: Adapted from VA ESC Handbook

Symbol: **SAP**

Detail No. **DE-ESC-3.7.2**
Sheet 3 of 3

Effective October 2015

**LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE**

SEDIMENT & STORMWATER DETAILS

C-513

REVISION
08/14/15 FIRE MARSHAL & SSM SUBMITTAL
09/01/15 FIRE MARSHAL COMMENTS
10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
10/05/15 DELDOT COMMENTS
10/08/15 WATER EASEMENT
10/13/15 DNREC COMMENTS
10/23/15 RT. 24 TRANSITION FOR 45 MPH
10/29/15 SUSSEX CO. ENG. & SWM COMMENTS



Date: **November 18, 2015**

Scale: **1" = 30'**

Drawn By: **TPS/RAK**


Proj. No.: **0774A019**

Drawn By: _____




Effective October 2015


Effective October 2015




Effective October 2015




Effective October 2015



Effective October 2015



Effective October 2015



Effective October 2015

LOVE CREEK ELEMENTARY SCHOOL
CAPE HENLOPEN SCHOOL DISTRICT
SUSSEX COUNTY, DELAWARE

REVISED
08/14/15 FIRE MARSHAL & SSM SUBMITTAL
09/01/15 FIRE MARSHAL COMMENTS
10/02/15 TIDEWATER, SUSSEX CO. ENG. COMMENTS
10/05/15 DELDOT COMMENTS
10/08/15 WATER EASEMENT
10/13/15 DNREC COMMENTS
10/23/15 RT. 24 TRANSITION FOR 45 MPH
10/29/15 SUSSEX CO. ENG. & SWM COMMENTS

Date: November 18, 2015
Scale: 1" = 30'
Drawn By: TPS/RAK
Proj. No.: 0774A019
Draw. No.:

C-514

DAVIS, BOWEN & FRIEDEL, INC.
ENGINEERS & SURVEYORS
SALISBURY, MARYLAND (410) 543-9091
MILFORD, DELAWARE (302) 424-1441



SEDIMENT & STORMWATER DETAILS