

DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

DIVISION OF WASTE AND HAZARDOUS SUBSTANCES
391 LUKENS DRIVE
NEW CASTLE, DELAWARE 19720

PHONE: (302) 395-2500 FAX: (302) 395-2555

COMPLIANCE & PERMITTING

Stage II Decommissioning Checklist

| FACILITY INFORMATION | | | |
|------------------------|------------------|--------|------|
| Facility ID Number: | Date: | | |
| Facility Name: | | | |
| Street | | | |
| City | | Zip: | |
| Owner's Name: | | Phone: | |
| Email: | | | |
| | | | |
| CONTRACTOR INFORMATION | | | |
| Co. Name: | DE Certification | | |
| Contact Name: | | | |
| Street: | | | |
| City: | State: | | Zip: |
| Phone: | | | |
| Email: | | | |
| | | | |

| Activity | Decommissioning Activity | | Status | |
|----------|---|----------------|--------|--|
| ID | | | | |
| 1 | Submit Retrofit Notification Form. | Completed | | |
| 2 | Apply for Stage I EVR Construction Permit. | Comple | eted | |
| 3 | Receive Stage I EVR Construction Permit – Construction Cannot | nnot Completed | | |
| | Commence Until the Permit is Issued. | | | |
| 4 | Install Stage I EVR system. | Completed | | |
| 5 | Disconnect all electrical dispenser components of the Stage II system | Completed | | |
| | including the STP such that no electrical hazards are created. | | | |
| 6 | Drain, collect and dispose of all dispenser liquids from affected | Completed | | |
| 7 | equipment. Disconnect return line from each dispenser and remove the vapor shear | Completed | | |
| , | valve and flex connector. | Completed | | |
| 8 | Replace Dispensers (if yes go to 13, if no go to 9). | Yes | No | |
| 9 | Remove or abandon vacuum pump(s) per attached instructions. | Completed | | |
| 10 | Cap all vapor piping inside the dispenser cabinet. | Completed | | |
| 11 | Replace Stage II hanging hardware with conventional hanging hardware. | Completed | | |

Stage II Decommissioning Checklist

| Activity | Decommissioning Activity | Status | | | |
|-----------------------|--|------------|-----------|------------|--|
| ID | | | | | |
| 12 | Reprogram dispenser electronics to reflect that Stage II is no longer in service. Also see vapor pump abandonment instructions. | Comp | oleted | | |
| 13 | All dispenser labeling shall be in accordance with Section 36 of 7 DE Admin. Code 1124, <i>Control of Volatile Organic Compound Emissions</i> ("Vapor Recovery Regulations"). Any existing Stage II instructions are to be removed from the dispenser cabinet. | Completed | | | |
| 14 | | | No | | |
| 15 | Return line connected to the tank. Install a rigid riser of the same material as the existing vapor return piping to a height such that the label in #16 easily visible from the top of the sump with the dispenser installed. | Completed | | | |
| 16 | Label capped vapor return piping under each dispenser as "Return Line Connected to Tank" (see attached Vapor Return Line Label Proof). | Comp | Completed | | |
| 17 | Install appropriate pressure/vacuum vent(s). | Comp | Completed | | |
| 18 | Install continuous pressure monitoring (CPM) system. | Yes | No | | |
| | T | Τα | | | |
| Activity | Testing Requirements [submit testing notification form 10 days in | Status | | | |
| ID 19 | Conduct 10 gallon per minute pozzle flow rate test as per the attached 10 | Comr | alatad | \top | |
| | Conduct 10 gallon per minute nozzle flow rate test as per the attached 10 GPM Nozzle Test procedure. | | Completed | | |
| 20 | Conduct pressure decay/leak test in accordance with Test Procedure TP-96-1 of the San Diego Protocol, Revision III dated 3-1-96. | Comp | Completed | | |
| 21 | Conduct vapor tie test in accordance with Test Procedure TP-96-1 of the San Diego Protocol, Revision III dated 3-1-96. | Comp | Completed | | |
| 22 | Conduct P/V leak rate and cracking pressure test in accordance with CARB Test Procedure TP-201.1E dated October 8, 2003. | Comp | Completed | | |
| 23 | Conduct tank and line tightness tests on all tanks and lines. | Comp | leted | T | |
| 24 | Conduct spill containment test. | Comp | | T | |
| 25 | Conduct CPM system operability test for facilities with CPM Installed as per attached Veeder-Root CPM Operability Test Procedure Test Procedure. | | No | | |
| 26 | Verify that the visible components of the storage tank system are left in a condition that will prevent the release of any vapors or liquids from any component of the storage tank system. | Completed | | | |
| 27 | Restore the facility to operating status. | Comp | leted | I | |
| Certificat The inform | tion of Information Accuracy mation presented herein is true and accurate to the best of my knowledge and a statement on behalf of this facility | l I am aut | horized | to | |
| | | | Date: | | |
| Signature of owner: | | Date: | | | |