

Rainwater Harvesting

Project ID _____ County _____

Site Name: _____

General Location of BMP _____

Ownership:

- Private
- Public

System Type:

- Seasonal System
- Continuous Use
- Other _____

- Above ground
- Below ground

Type of Site:

- Residential
- Commercial
- Industrial
- State

Other site notes:

Review date _____ Review time _____ Reviewer _____

Date of last review _____

	<u>Good</u>	<u>Fair</u>	<u>Poor</u>	<u>Notes</u>
• Rooftop conveyance				
Conveyance free of debris				_____
Condition of conveyance systems, ie gutters/downspouts				_____
Integrity of the tank top, spigots, screens, and vents				_____
General integrity of the tank, pump, pipe				_____

Notes:

- Sediment in tank (if accessible) _____
- Presence of overhanging trees over the rooftop _____

Notes:

These proprietary systems generally require a qualified inspector as determined by the manufacturer. The following observations compile the limitations of this review. The owner is responsible for the system maintenance review of all the components conducted at the frequency prescribed by the manufacturer. The maintenance review conducted by a qualified inspector must be submitted to the local Delegated Agency and/or DNREC.

Observations:

- Overall BMP Condition Good Fair Poor

Required Corrective Action(s) Compiled from the notes within the report: The observations section cites the limits of this maintenance review.

Action To Be Completed By (Date): _____

Reviewer's Signature: _____